Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

No. Ist & Final Bill (For Other Works) Date:

Division: EE (Byatarayanapura Division) Sub-Division: Kodigehalli Sub Division

Bill Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No.

Name of Work (as per sanctioned estimate): Construction of Drain from Chikkasidappa Layout to SWD in Amruthahalli in Ward No 07 Byatarayanapura.

Reference to Agreement No.

Work order No: BBMP/EE/BTP/WO/A3/19-20, dt: 02.07.19.

Job Code: 007-19-000038 Budget head: 3111 (SFC) Est. cost: 70.00 lakhs

Name of Contractor and Full Address: M/S K.R.I.D.L

Certified that the measurements were taken by me on 30/10/19 and recorded of Pages: 4991 91 to 193. of measurement Book No: 4992 / 1920 and that the work is satisfactorily executed.

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

Contractor **Officer-in-charge of work**

Certified that the measurements were verified by me on 30/10/19 and found correct.
The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer.
Kodigehalli Sub Division.
Yelahanka Zone, B.B.M.P
Bangalore.

Sub-Division Officer

If Memorandum of Payment

1) Total value of work done or supplies made as per account with in
2) Deduct amount to be held in reserve being.....percent Rs.....
3) " Balance
4) Deduct Payments :
   a) Amount of previous payment as in the Office cash Book Voucher No.....Dated.....S.D. No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the Office Cash Book Voucher No.....dated.....less adjustments
7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within

BA	6993400-00
FSD	350000-00
LC	140000-00
EMT	62441-00
CEMT	62441-00
GF	7000-00
Dev.	70000-00
fine	5400-00
LC	25400-00
	717822-00
	6275578-00

Contractor's Signature

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

Received Rs..... (In words)

.....

By Cash and by adjustment of Payment as per memorandum

Witnesses:

(For use in the Office)

1.
2.

Stamp

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISON
BENGALURU-560 010

Dated.....Signature of Contractor

Paid by me by cheque
No.....Dated.....
Cash Rs.....Dated.....

P-3111
6993400
717822-00
6275578-00

Executive Engineer

Initials of Officer making payment

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3	Cum	874.16			874.16	252.49	220716.66	
2	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification. No. KBS 2.10.2	Cum	140.49			140.49	2574.74	361725.22	
3	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2	Cum Sqm	46.83			46.83	5408.12	253262.26	
4	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2	Sqm	66.90			66.90	273.48	18295.81	
5	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2	Sqm	1650.20			1650.20	379.48	626217.90	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	
6	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M20 for R.C.C works laid in 15 cms thick layers and well compacted by vibrating, curing, for foundations & sub-structure works with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.)	Cum	371.85			371.85	5770.64	2145826.91	
7	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3 TMT bars Fe 550	Tonne`	31.98			31.94	75223.96	2402811.48	
	Sub Total Amount							6028856.00	
	Add 4.0% towards KRIDL Charges							241154.00	
	Grand Total Amount							6270010.00	

Cut 12% ~~752400.00~~ ₹23463.00 6993473.00

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Asst Engineer
Ward No.07

Assistant Engineer
KRIDL BBMP
Bangalore

Asst Exe Engineer
Kodigehalli Sub-Dvision, BBMP
Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P
Bangalore.

Executive Engineer
Byatarayanapura division, BBMP